



AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

QC ABSTRACT						
NAME OF WORK: Fencing of BBMP Properties (Other than garden parks) Ward No.08						
SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
Materials						
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeability method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		SIEVE ANALYSIS	One Test		1	1
3	Coarse aggregate(20 mm down size)	Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Block(400*150*200)	BLOCK DENSITY	One Test		1	1
		WATER ABSORPTION	One Test		1	1
		DIMENSION ANALYSIS	One Test		1	1
		COMPRESSIVE STRENGTH	One Test		1	1
6	PCC(M15)	Compressive Strength(7days and 28days)	2 set /1-5 cum	13.08	4	4
7	Mortar Sand	Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
		Compacted Bulk Density	One Test		1	1
		Loose Bulk Density	One Test		1	1
		SIEVE ANALYSIS	One Test		1	1
8	Plaster Sand	Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
		SIEVE ANALYSIS	One Test		1	1
9	Chain Link Fencing	Average Thickness	One Test		1	1
		Dia of line wire	One Test		1	1
		Mesh size	One Test		1	1
		Nominal dia of mesh wire	One Test		1	1
		Bend Test	One Test		1	1
10	M S Block Pipe	Yield Stress	One Test		1	1
		Tensile Strength	One Test		1	1
		Elongation Percentage	One Test		1	1
		Weight/Meter	One Test		1	1
11	M S Rectangular pole	Yield stress	One Test		1	1
		Tensile Strength	One Test		1	1
		Elongation Percentage	One Test		1	1
		Bend Test	One Test		1	1

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES



AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

TEST RESULTS FOR CHAIN LINK FENCING

Lab ID : CP-2022-08-27-29 Date: 23-07-22
Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.
Address : Project Sub Division, BBMP, Bangalore.
Project Name : Fencing of BBMP Properties (Other than garden parks) Ward No.08
Agency : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064
Customer's Reference : EE(Project)/Ynk Zone/WO/88/2020-21
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 20-07-22
Type of Sample : Chain Link Fencing
Reference to BIS codes : IS 2062:2011 (RA 2021)
Date of test : 20-07-22

TESTS RESULT FOR WIRE MESH		
SL.NO	Description	Result
1	Average Thickness in mm	4.04
2	Dia of linewire in mm	3.14
3	Mesh size in mm	50.01
4	Nominaldia of meshwire in mm	2.52
5	Bend Test	Satisfactory

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate



FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

Page 1/1

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES



AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

TEST RESULTES FOR MS RECTANGULAR POLE

Lab ID : CP-2022-08-27-29 Date: 22-07-22
Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.
Address : Project Sub Division, BBMP, Bangalore.
Project Name : Fencing of BBMP Properties (Other than garden parks) Ward No.08
Agency : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064
Customer's Reference : EE(Project)/Ynk Zone/WO/88/2020-21
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 19-07-22
Type of Sample : M.S Rectangular Pole(65X65X6)mm
Reference to BIS codes : IS:1608-2005(RA 2017), IS 1599-2019.
Date of test : 19-07-22

TESTS RESULTS FOR M.S RECTANGULAR POLES MADE OUT OF 2 EQUAL ANGLES OF 65 X 65 X 6 MM WELDED TOGETHER				
SL.NO	Description	Result	Required as per IS Code 2062:2011	Remarks
1	Weight/Meter (Kg /m)	5.81	5.8 Kg/m	Satisfactory
2	Yeild stress (N/mm ²)	278	250N/mm ²	Satisfactory
3	Tensile Strength (N/mm ²)	485	410N/mm ²	Satisfactory
4	Elongation Percentage (%)	23.5	Min23%	Satisfactory
5	Bend Test	Satisfactory	Should not Crack or fracture	Satisfactory

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate

Page 1/1
****End of Report****



FOR CIVIL Pro
R. RUDRAPRASAD
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES



AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

TEST RESULTES FOR MS BLOCK PIPE

Lab ID : CP-2022-08-27-29 Date: 22-07-22

Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.

Address : Project Sub Division, BBMP, Bangalore.

Agency : Fencing of BBMP Properties (Other than garden parks) Ward No.08

Project Name : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Customer's Reference : EE(Project)/Ynk Zone/WO/88/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 19-07-22

Type of Sample : M.S Block Pipe

Reference to BIS codes : IS:1608-2005(RA 2017), IS 1599-2019.

Date of test : 19-07-22

TESTS RESULTS FOR MS BLOCK PIPE 38MM DIA, 14 GAUGE				
Sl. No	Description	Result	Required as per as IS Code 2062: 2011	Remarks
1	Yeild Stress (N/mm ²)	299	250N/mm ²	Satisfactory
2	Tensile Strength (N/mm ²)	509	410N/mm ²	Satisfactory
3	Elongation Percentage (%)	24	Min 23%	Satisfactory

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate



FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

Page 1/1

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/2017

TEST REPORT FOR PLASTER SAND

Lab ID : CP-2022-08-27-29 Date: 16-07-22

Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.

Address : Project Sub Division, BBMP, Bangalore.

Project Name : Fencing of BBMP Properties (Other than garden parks) Ward No.08

Agency : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Customer's Reference : EE(Project)/Ynk Zone/WO/88/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 12-07-22

Sample Type : Plaster Sand

Reference to BIS codes : IS: 383 : 2016 (Specification for Coarse and fine Aggregates)
IS1542:1992 (RA 2019) (Sand for Plaster - Specification)
IS: 2386 :1963(Part - 1, 3) RA2021
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids, Water Absorption

Date of test : 12-07-22

Total weight taken : 1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 1542:1992
1	10 mm	0	0	0	100	100
2	4.75 mm	35	35	3.5	96.5	95-100
3	2.36 mm	15	50	5	95	95-100
4	1.18 mm	50	100	10	90	90-100
5	600 micron	100	200	20	80	80-100
6	300 micron	215	415	41.5	58.5	20-65
7	150 micron	500	915	91.5	8.5	0-15
8	Pan	85	1000	100	0	---

Page 1/2



M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST REPORT OF FINE AGGREGATE

Lab ID

:

CP-2022-08-27-29

Date: 16-07-22

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.8	—
2	Specific Gravity	2.56	—
3	Material finer than 75 micron(%)	8.5	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

* The results obtained are satisfactory as per standard requirements.

Note:


The results pertain to the samples received and tested.

All information furnished by Customer/Representative


Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate



FOR CIVIL Pro.

**R RUDRAPRASAD**

Authorized Signatory

Technical Manager

Page 2/2

****End of Report****

TEST REPORT FOR SAND MASONRY MORTARS

Lab ID : CP-2022-08-27-29 Date: 14-07-22

Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.

Address : Project Sub Division, BBMP, Bangalore.

Project Name : Fencing of BBMP Properties (Other than garden parks) Ward No.08

Agency : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Customer's Reference : EE(Project)/Ynk Zone/WO/88/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 11-07-22

Sample Type : Fine Aggregate, M.Sand for Mortar

Reference to BIS codes : IS 383 : 2016 (Specification for Coarse and fine Aggregates)
IS: 2116-1980 (RA-2007) (Specification for Sand for Masonry Mortars)
IS: 2386 :1963(Part - 1, 3) RA2021
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids, Water Absorption

Date of test : 11-07-22

Total weight taken : 1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS: 2116-1980 (RA-2007)
1	4.75 mm	0	0	0	100	100
2	2.36 mm	85	85	8.5	91.5	90-100
3	1.18 mm	200	285	28.5	71.5	70-100
4	600 micron	146	431	43.1	56.9	40-100
5	300 micron	116.5	547.5	54.8	45.3	5-70
6	150 micron	412.5	960	96.0	4.0	0-15
7	Pan	40	1000	100.0	0.0	0

Page 1/2

[Handwritten signature]



[Handwritten signature]



AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

TEST REPORT FOR SAND MASONRY MORTARS

Lab ID

:

CP-2022-08-27-29

Date: 14-07-22

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	3.18	—
2	Specific Gravity	2.51	—
3	Material finer than 75 micron(%)	12.2	Crushed Fine aggregate Max 15%
4	Compacted Bulk Density (Kg/litre)	1.90	—
5	Loose Bulk Density (Kg/litre)	1.73	—

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate



FOR CIVIL Pro.

R. Rudraprasad

R RUDRAPRASAD

Authorized Signatory

Technical Manager

Page 2/2

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 08/08/2022

Lab ID : CP-2022-08-27-29
Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.
Address : Project Sub Division, BBMP, Bangalore.
Project Name : Fencing of BBMP Properties (Other than garden parks) Ward No.08
Agency : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064
Customer's Reference : EE(Project)/Ynk Zone/WO/88/2020-21
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 03-08-22
Customer ID : PCC
Sample Type /Size : 150X150X150 mm
Sample grade/Age : M15 / 7 Days Compressive Strength
Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5


Date of test : 08/08/2022

SL. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm ²)	(N/mm ²)
1	PCC	M15	01/08/2022	08/08/2022	149.09 X 151.22 X 151.77	22545	8.866	285.2	12.6	12.7
2	PCC	M15	01/08/2022	08/08/2022	150.70 X 150.01 X 150.66	22608	8.200	283.9	12.6	
3	PCC	M15	01/08/2022	08/08/2022	151.71 X 149.07 X 150.30	22615	8.982	289.4	12.8	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate




FOR CIVIL Pro.

R Rudraprasad
R RUDRAPRASAD
Authorized Signatory
Technical Manager



TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : CP-2022-08-27-29
Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.
Address : Project Sub Division, BBMP, Bangalore.
Project Name : Fencing of BBMP Properties (Other than garden parks) Ward No.08
Agency : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064
Customer's Reference : EE(Project)/Ynk Zone/WO/88/2020-21
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 03-08-22
Customer ID : PCC
Sample Type /Size : 150X150X150 mm
Sample grade/Age : M15 / 28 Days Compressive Strength
Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete C15
Date of test : 29/08/2022

Date: 29/08/2022

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm ²)	(N/mm ²)
1	PCC	M15	01/08/2022	29/08/2022	150.52 X 150.52 X 151.34	22657	8.673	396.7	17.5	17.3
2	PCC	M15	01/08/2022	29/08/2022	151.42 X 151.30 X 149.42	22909	8.922	390.9	17.1	
3	PCC	M15	01/08/2022	29/08/2022	150.96 X 151.13 X 151.36	22814	8.228	395.6	17.3	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate



FOR CIVIL Pro.

R. Rudraprasad
R RUDRAPRASAD
Authorized Signatory
Technical Manager

Form No: CP/156

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : CP-2022-08-27-29 Date: 08/08/2022

Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.

Address : Project Sub Division, BBMP, Bangalore.

Project Name : Fencing of BBMP Properties (Other than garden parties) Ward No.08

Agency : Sri. S K. Keshava Murthy, #104, Sampigehalli, Lakshar Post, Bangalore-560064

Customer's Reference : EE(Project)/Yak Zone/WO/08/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 03-08-22

Customer ID : PCC

Sample Type / Size : 150x150x150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2013) Methods of Tests for Strength of Concrete: C15

Date of test : 08/08/2022

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm ²)	(N/mm ²)
1	PCC	M15	01/08/2022	08/08/2022	151.86 X 149.88 X 149.09	22760	8.885	274.2	12.0	12.3
2	PCC	M15	01/08/2022	08/08/2022	149.36 X 149.16 X 149.07	22278	8.584	273.6	12.3	
3	PCC	M15	01/08/2022	08/08/2022	151.24 X 149.99 X 151.33	22685	8.950	288.1	12.7	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.


All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate




FOR CIVIL PRO

 R. RUDRAPRASAD
 Authorized Signatory
 Technical Manager



Date: 29/08/2022

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : CP-2022-08-27-29
Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.
Address : Project Sub Division, BBMP, Bangalore.
Project Name : Fencing of BBMP Properties (Other than garden parks) Ward No.08
Agency : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064
Customer's Reference : EE(Project)/Ynk Zone/WO/88/2020-21
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 03-08-22
Customer ID : PCC
Sample Type /Size : 150X150X150 mm
Sample grade/Age : M15 / 28 Days Compressive Strength
Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5
Date of test : 29/08/2022

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm ²)	(N/mm ²)
1	PCC	M15	01/08/2022	29/08/2022	150.47 X 150.17 X 151.42	22595	9.097	388.6	17.2	17.5
2	PCC	M15	01/08/2022	29/08/2022	150.91 X 149.86 X 150.30	22615	8.605	399.1	17.6	
3	PCC	M15	01/08/2022	29/08/2022	151.33 X 150.29 X 151.58	22742	8.436	402.4	17.7	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate



FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : CP-2022-08-27-29 Date: 08/08/2022

Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.

Address : Project Sub Division, BBMP, Bangalore.

Project Name : Fencing of BBMP Properties (Other than garden parks) Ward No.08

Agency : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Customer's Reference : EE(Project)/Ynk Zone/WO/88/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 03-08-22

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 08/08/2022

SL. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm ²)	(N/mm ²)
1	PCC	M15	01/08/2022	08/08/2022	151.21 X 150.56 X 151.94	22767	8.606	274.3	12.0	12.4
2	PCC	M15	01/08/2022	08/08/2022	150.71 X 149.99 X 149.36	22605	8.994	286.1	12.7	
3	PCC	M15	01/08/2022	08/08/2022	151.56 X 150.08 X 151.45	22746	8.208	281.4	12.4	

* The results obtained are satisfactory as per standard requirements.

Note:


The results pertain to the samples received and tested

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part

Samples will be disposed after 30 days from the date of issue of test certificate




FOR CIVIL PRO.

R. Rudraprasad
R. RUDRAPRASAD
Authorized Signatory
Technical Manager

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : CP-2022-08-27-29
Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.
Address : Project Sub Division, BBMP, Bangalore.
Project Name : Fencing of BBMP Properties (Other than garden parks) Ward No.08
Agency : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064
Customer's Reference : EE(Project)/Ynk Zone/WO/88/2020-21
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 03-08-22
Customer ID : PCC
Sample Type /Size : 150X150X150 mm
Sample grade/Age : M15 / 28 Days Compressive Strength
Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date: 29/08/2022


Date of test : 29/08/2022


Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm ²)	(N/mm ²)
1	PCC	M15	01/08/2022	29/08/2022	151.98 X 150.51 X 149.52	22874	8.933	395.3	17.3	17.2
2	PCC	M15	01/08/2022	29/08/2022	149.78 X 151.44 X 151.68	22682	8.254	390.9	17.2	
3	PCC	M15	01/08/2022	29/08/2022	150.67 X 149.23 X 149.40	22484	8.183	385.9	17.2	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate




FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

TEST REPORT OF FINE AGGREGATE

Lab ID : CP-2022-08-27-29
Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.
Address : Project Sub Division, BBMP, Bangalore.
Project Name : Fencing of BBMP Properties (Other than garden parks) Ward No.08
Agency : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064
Customer's Reference : EE(Project)/Ynk Zone/WO/88/2020-21
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 04-07-22
Sample Type : Fine Aggregate
Reference to BIS codes : IS 383 : 2016 (Specification for Coarse and fine Aggregates)
IS: 2386 :1963(Part - 1, 3) RA2021
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids, Water Absorption
Date of test : 04-07-22

Total weight taken : 1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	35	35	3.5	96.5	90-100	90-100	90-100	95-100
3	2.36 mm	172	207	20.7	79.3	60-95	75-100	85-100	95-100
4	1.18 mm	116	323	32.3	67.7	30-70	55-90	75-100	90-100
5	600 micron	201	524	52.4	47.6	15-34	35-59	60-79	80-100
6	300 micron	217	741	74.1	25.9	5-20	8-30	12-40	15-50
7	150 micron	183	924	92.4	7.6	0-10	0-10	0-10	0-15
8	Pan	76	1000	100.0	0.0	---	---	---	---

Result : The tested Sample Conforms to Grading Zone II



TEST REPORT OF FINE AGGREGATE

Lab ID : CP-2022-08-27-29

Date: 06-07-22

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.94	—
2	Specific Gravity	2.55	—
3	Material finer than 75 micron(%)	6.6	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

* The results obtained are satisfactory as per standard requirements.

Note:


The results pertain to the samples received and tested.

All information furnished by Customer/Representative


Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate



FOR CIVIL Pro.



R RUDRAPRASAD

Authorized Signatory

Technical Manager

Page 2/2

****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : CP-2022-08-27-29 Date: 06-07-22

Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.

Address : Project Sub Division, BBMP, Bangalore.

Project Name : Fencing of BBMP Properties (Other than garden parks) Ward No.08

Agency : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Customer Reference : EE(Project)/Ynk Zone/WO/88/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 04-07-22

Sample Type/ Size : 20mm down size coarse aggregate

Reference to BIS codes : IS: 383:2016 (Specification for Coarse and fine Aggregates)
IS: 2386 :1963(Part - 1,3,4) RA2021
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids, Water Absorption
IS 2386 Part 4: Mechanical Properties

Date of test : 04-07-22

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	159	159	3.2	96.8	90-100
3	10 mm	2541	2700	54.0	46.0	25-55
4	4.75 mm	2117	4817	96.3	3.7	0-10
5	Pan	183	5000	100	0	-

Page 1/2



M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST REPORT ON COARSE AGGREGATES

Lab ID

: CP-2022-08-27-29

Date: 06-07-22

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	11.6	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	14.8	
3	Specific Gravity	2.62	—
4	Bulk Density(Loose) (Kg/l)	1.50	—
5	Bulk Density(Compacted) (Kg/l)	1.55	—
6	Water Absorption(%)	0.28	—
7	Aggregate crushing Value(%)	26.6	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	24.3	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate




FOR CIVIL Pro.

R. Rudraprasad
R RUDRAPRASAD
Authorized Signatory
Technical Manager

Page 2/2

End of Report



AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

Format No. CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID : CP-2022-08-27-29
Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.
Address : Project Sub Division, BBMP, Bangalore.
Project Name : Fencing of BBMP Properties (Other than garden parks) Ward No.08
Agency : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064
Customer's Reference : EE(Project)/Ynk Zone/WO/88/2020-21
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 04-07-22
Sample Type : Birla Super 53grade
Reference to BIS codes : IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification ,
IS 4031 (Part 1,2 3,4,5, 6,11):1988
IS 4031 Part 1 (RA 2021) DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4
IS 4031 Part 2, (RA 2018) Determination of Fineness by Blaine Air Permeability Method, Clause 5
IS 4031 Part 3, (RA 2019) Determination of Soundness, Clause 5, Clause 6
IS 4031 Part 4, (RA 2019) Determination of Consistency of Standard Cement Paste, Clause 5
IS 4031 Part 5, (RA 2019) Determination of Initial & Final Setting Time, Clause 5
IS 4031 Part 11, (RA 2019) DETERMINATION OF DENSITY , Clause 6
Date of test : 05-07-22
Environmental Conditions during test : Temperature: 26°C
Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	2.15	—
2	Finess by Air permeablity method (m ² /kg.Min)	282.2	225m ² /kg. Min
3	Density (gm/cc)	3.15	—
4	Standard Consistency (%)	29.0%	Not specified
5	Initial Setting time	185 minutes	Not less than 30 minutes
6	Final Setting time	270 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	1.5mm	Not more than 10 mm

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate



FOR CIVIL Pro.

R. RUDRAPRASAD
Authorized Signatory
Technical Manager

Page 1/1

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID : CP-2022-08-27-29 Date: 02-08-22

Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.

Address : Project Sub Division, BBMP, Bangalore.

Project Name : Fencing of BBMP Properties (Other than garden parks) Ward No.08

Agency : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Customer's Reference : EE(Project)/Ynk Zone/WO/88/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 04-07-22

Sample Type : Birla Super 53grade

Reference to BIS codes : IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification ,
IS 4031 Part 4, (RA 2019) Determination of Consistency of Standard Cement Paste, Clause 5
IS 4031 Part 6, (RA 2019) Determination of Compressive Strength, Clause 6

Date of test : 05-07-22


Environmental Conditions during test : Temperature: 26°C
Humidity: 72%

Compressive Strength			
Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	29.5N/mm ²	Not less than 27 N/mm ²
2	7 Days	39.0N/mm ²	Not less than 37 N/mm ²
3	28 Days	54.5N/mm ²	Not less than 53 N/mm ²


* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate




FOR CIVIL Pro.


R RUDRAPRASAD
Authorized Signatory
Technical Manager

TEST REPORT ON COARSE AGGREGATES

Lab ID : CP-2022-08-27-29 Date: 06-07-22
Customer : Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.
Address : Project Sub Division, BBMP, Bangalore.
Project Name : Fencing of BBMP Properties (Other than garden parks) Ward No.08
Agency : Sri. S K Keshava Murthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064
Customer's Reference : EE(Project)/Ynk Zone/WO/88/2020-21
Source of Sample : Sample supplied by Agency
Sample condition : Satisfactory
Date of Receipt : 04-07-22
Sample Type : 40mm down size coarse aggregate
Reference to BIS codes : IS: 383:2016 (Specification for Coarse and fine Aggregates)
IS: 2386 :1963(Part - 1,3,4) RA2021
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids, Water Absorption
IS 2386 Part 4: Mechanical Properties
Date of test : 04-07-22

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	374	374	2.5	97.5	90-100
3	20 mm	6738	7112	47.4	52.6	30-70
4	10 mm	5274	12386	82.6	17.4	10-35
5	4.75 mm	2081	14467	96.4	3.6	0-5
6	Pan	533	15000	100.0	0	---

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : CP-2022-08-27-29

Date: 06-07-22

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	12.7	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	11.5	
3	Specific Gravity	2.65	—
4	Bulk Density(Loose) (Kg/l)	1.49	—
5	Bulk Density(Compacted) (Kg/l)	1.51	—
6	Water Absorption(%)	0.25	—

* The results obtained are satisfactory as per standard requirements.

Note:


The results pertain to the samples received and tested.

All information furnished by Customer/Representative


Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate




FOR CIVIL Pro.



R RUDRAPRASAD

Authorized Signatory

Technical Manager

Page 2/2

****End of Report****